

Edna Maguire 6 WEEK LOOK AHEAD

Project Job Number:
Superintendent:

Job:

3245

Jim Serpa

C = Critical, W = Weather, N = Night Activity, P = Concrete Pour, D=Delay, M=Milestone
H = Holiday

TODAY: Tue, July 16, 2013
DATE of Data: Mon, July 15, 2013

Sort #	Activity No.	ITEM:	Start	Finish	Last Week							This Week							Next Week #1							Week #2							Week #3							Week #4							Week #5							Week #6							Notes and Comments
					7/8	7/9	7/10	7/11	7/12	7/13	7/14	7/15	7/16	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24	7/25	7/26	7/27	7/28	7/29	7/30	7/31	8/1	8/2	8/3	8/4	8/5	8/6	8/7	8/8	8/9	8/10	8/11	8/12	8/13	8/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1	
1	Milestones																																																												
2	BUILD F DRIED IN	7/15/2013	7/15/2013																																																	M									
3	BCL55275 BUILD C DRIED IN	7/26/2013	7/26/2013																																																	M									
4	BB034795 BUILD B DRIED IN	8/2/2013	8/2/2013																																																	M									
5	BD035945 BUILD D DRIED IN	8/16/2013	8/16/2013																																																	M									
6	BA035615 BUILD A DRIED IN	8/23/2013	8/23/2013																																																	M									
7	OPEN BIKE PATH	8/22/2013	8/22/2013																																																	M									
8	Submittals																																																												
9	SM001450 Electrical/Lighting Exterior	6/13/2013	7/18/2013	[Checkered]																																																McGrath									
10	SM001530 New Storefront/Exterior Door Shop Dwg	6/26/2013	7/16/2013	[Checkered]																																																Capitol Glass									
11	SM001470 Casework Shop Drawings Bldg. B, A & D	6/28/2013	7/22/2013	[Checkered]																																																Westmark									
12	Interim Housing																																																												
13	IHP110170 Install railings	6/24/2013	7/19/2013	[Checkered]																																																Western									
14	Building F																																																												
15	BF033900 Install lath	6/10/2013	7/15/2013	[Checkered]																																																Rick West									
16	BF034130 Tape & texture	6/19/2013	7/9/2013	[Checkered]																																																Pace									
17	BF045990 Paint exp interior steel structure	7/9/2013	7/11/2013	[Checkered]																																																D&D Painting									
18	BF046000 Paint walls	7/10/2013	7/19/2013	[Checkered]																																																D&D Painting									
19	BF033910 BMI Plaster	7/12/2013	7/19/2013	[Checkered]																																																Rick West									
20	BUILD F DRIED IN	7/15/2013	7/15/2013																																																	M									
21	BF033840 Install skylights	7/15/2013	7/18/2013	[Checkered]																																																Milestone									
22	BF046020 Ceramic Tile	7/15/2013	7/19/2013	[Checkered]																																																COCO									
23	BF033920 Ext Soffets	7/17/2013	7/19/2013	[Checkered]																																																Roberts Tile									
24	BF046025 Install FRP	7/19/2013	7/19/2013	[Checkered]																																																Rick West									
25	BF046040 Fire extinguishers/FEC's	7/19/2013	7/22/2013	[Checkered]																																																Miller Panel									
26	BF046110 Paint HM frames	7/19/2013	7/25/2013	[Checkered]																																																COCO									
27	BF046010 Hang acoustical ceilings Grid	7/19/2013	8/1/2013	[Checkered]																																																D&D Painting									
28	BF033930 Finish coat	7/22/2013	7/24/2013	[Checkered]																																																ALCAL									
29	BF033940 Paint plaster	7/25/2013	7/26/2013	[Checkered]																																																Rick West									
30	BF046115 Stained Concrete	7/26/2013	7/30/2013	[Checkered]																																																D&D Painting									
31	BF033945 Install Downspouts	7/29/2013	7/30/2013	[Checkered]																																																Concreators									
32	BF033947 Remove Scaffolding	7/31/2013	7/31/2013	[Checkered]																																																Scaffold Solutions									
33	BF046030 Casework and tops	8/2/2013	8/15/2013	[Checkered]																																																Westmark									
34	BF046100 Finish HVAC incl louvers/acc panels	8/2/2013	8/15/2013	[Checkered]																																																Iron Mechanical									
35	BF046080 Finish electrical/low voltage/FA	8/2/2013	8/22/2013	[Checkered]																																																McGrath									
36	BF046060 Finish plumbing	8/13/2013	8/26/2013	[Checkered]																																																Cal Pacific									
37	BF046050 Whiteboards	8/16/2013	8/20/2013	[Checkered]																																																Schelco									
38	BF046055 Tack Board / Wall	8/16/2013	8/20/2013	[Checkered]																																																COCO									
39	BF046120 Flooring/rubber base	8/16/2013	8/22/2013	[Checkered]																																																All About Floors									
40	BF046090 Clock/speaker system	8/16/2013	8/29/2013	[Checkered]																																																McGrath									
41	BF046130 Hang doors/install hardware	8/23/2013	9/4/2013	[Checkered]																																																Culbert									
42	BF046070 Install toilet partitions/accessories	8/27/2013	8/28/2013	[Checkered]																																																Schelco									
43	BF046170 Fire protection testng/finish	8/27/2013	8/28/2013	[Checkered]																																																McGrath									
44	Building E																																																												
45	BE034460 Tape & texture	6/19/2013	7/15/2013	[Checkered]																																																Pace									
46	BE034240 BMI Plaster	7/11/2013	7/23/2013	[Checkered]																																																Rick West									



Edna Maguire 6 WEEK LOOK AHEAD

Project Job Number: Superintendent:

Job: 3245 Jim Serpa

C = Critical, W = Weather, N = Night Activity, P = Concrete Pour, D=Delay, M=Milestone H = Holiday

TODAY: Tue, July 16, 2013 DATE of Data: Mon, July 15, 2013

Rolling schedule grid with columns for weeks (Last Week to Week #6) and days (M to S). Rows list activities with start/finish dates and resource assignments. Includes sections for Building C and Building A.

